

336-645-9817 www.expressair1.com

3126 (C) Battleground Ave. Greensboro, NC 27408

HEATING CHECK LIST

1) Thermostat System shuts off as set	9) Heat Pump Check amps Compress Fan
All wires tighten Level & Security Mounted	Contractor: Capacitor Relays
Adjusted & Clean	Defrost Controls Reversing Valve
2) Air Filters	10) Electric Heat
Replaced Wash Other	Check Amps on each element Check total amps all elements
3) Blower Components	Check electrical wiring
Check Contactor Capacitor Relays	Check Insulators
Check amp draw Check Blower motor	
Check Belts recommend replacing if needed	11) Gas Heat Check Burners
4) Electrical Check all connections & wiring	Check Pilot assemble
	Check all safety controls & limits
5) Condensate Drain	12) Condensing Furnace
Blow out drain lines	Check drainage lines
Check for water leaks	Check trap
Check for correct drainage	Check exhaust lines
6) Duct Work	13) Other Equipment
Check for proper air flow Check for all duck work in place	
7) Safety	
Check crankcase heaters	
8) Review Job Performed Company Sticker in place on thermostat Company Sticker on indoor system Check for Job cleanliness Check temp across coils Check outdoor temp	
Recommend if any repairs needed:	
Comments:	
Service Tech:	Customer:
	Address: